XXIII PRIVREMENA SITUACIJA Br. 033
XXIII Interim payment certificate No. 033

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**975.944.063,43**	**1.012.556.019,19**	**89,77%**	**36.611.955,76**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	10.288.394,66	10.805.010,69	65,09%	516.616,03
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	204.264.805,34	205.207.990,86	97,84%	943.185,52
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	220.892.745,81	229.938.098,86	92,18%	9.045.353,05
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	242.372.695,51	244.969.848,94	96,47%	2.597.153,43
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	21.774.927,67	23.289.166,71	85,08%	1.514.239,04
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	4.599.334,15	4.721.587,24	52,63%	122.253,09
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	62.573.306,66	67.348.838,93	83,48%	4.775.532,27
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	17.285.358,50	18.965.431,90	85,15%	1.680.073,40
9	Power Supply / Napajanje	26.601.912,00	2,29%	20.360.512,44	22.187.196,04	83,40%	1.826.683,60
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	88.294.908,40	95.309.092,30	81,80%	7.014.183,90

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	52.429.652,50	58.593.490,90	81,78%	6.163.838,40
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	1.755.745,00	1.755.745,00	30,22%	0,00
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	553.412,80	563.055,40	21,57%	9.642,60
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	437.690,70	515.610,85	37,60%	77.920,15
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	28.060.573,29	28.385.854,57	82,61%	325.281,28
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**34.709.878,00**	**34.709.878,00**	**99,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	17.267.728,00	17.267.728,00	99,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**1.010.653.941,43**	**1.047.265.897,19**	**90,06%**	**36.611.955,76**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : _____

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : _____

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
7	Landscaping works / Spoljno uređenje	Completion of landscaping works / Završetak spoljnog uređenja	1	93.410	93.410	0,68	63.518,80	0,78	72.859,80	0,10	9.341,00
D	**Architectural design of extension and reconstruction of building for electrical engineering operations – OCL section Novi Sad / Projekat arhitekture dogradnje i rekonstrukcije zgrade ETP deonice Kontaktne Mreže u Novom Sadu**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	63.448	63.448	0,55	34.896,40	0,60	38.068,80	0,05	3.172,40
E	**Architectural design of subway and canopy in technical passenger station (TPS) Novi Sad / Projekat arhitekture pothodnika i nadstrešnica u TPS Novi Sad**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	22.367	22.367	0,85	19.011,95	0,90	20.130,30	0,05	1.118,35
F	**Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Sajlovo sa spoljnim uređenjem**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,64	74.162,56	0,74	85.750,46	0,10	11.587,90
H	**Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Rumenka sa spoljnim uređenjem**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,55	63.733,45	0,72	83.432,88	0,17	19.699,43

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
T	**Architectural design of station building, including landscaping, in Vrbas railway station / Projekat arhitekture stanične zgrade sa spoljnim uređenjem u železničkoj stanici Vrbas**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	166.325	166.325	0,00	0,00	0,50	83.162,50	0,50	83.162,50
U	**Architectural design of building for signalling and telecommunications in Vrbas railway station / Projekat arhitekture zgrade za SS i TK u železničkoj stanici Vrbas**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	154.666	154.666	0,00	0,00	0,20	30.933,20	0,20	30.933,20
V	**Architectural design of subway and canopy in Vrbas railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Vrbas**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	165.910	165.910	0,00	0,00	0,50	82.955,00	0,50	82.955,00
Y	**Architectural design of subway and canopy in Lovćenac / Mali Iđoš railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Lovćenac / Mali Iđoš**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	91.299	91.299	0,82	74.865,18	0,90	82.169,10	0,08	7.303,92
AB	**Architectural design of reconstruction and extension of building for signalling and telecommunications in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK u železničkoj stanici Bačka Topola**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	62.533	62.533	0,35	21.886,55	0,45	28.139,85	0,10	6.253,30

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AC	**Architectural design of subway and canopy in Bačka Topola railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Bačka Topola**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	87.182	87.182	0,45	39.231,90	0,88	76.720,16	0,43	37.488,26
AH	**Architectural design of subway and canopy in Žednik railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Žednik**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	87.569	87.569	0,74	64.801,06	0,89	77.936,41	0,15	13.135,35
AJ	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i sanacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Naumovićevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	116.613	116.613	0,83	96.788,79	0,86	100.287,18	0,03	3.498,39
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	40.866	40.866	0,34	13.894,44	0,64	26.154,24	0,30	12.259,80
AM	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0,70	1.297.941,40	0,72	1.335.025,44	0,02	37.084,04

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AN	**Architectural design of adaptation and extension of building for signalling and telecommunications in Subotica passenger railway station / Projekat arhitekture adaptacije i dogradnje zgrade za SS i TK u železničkoj stanici Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	138.745	138.745	0,58	80.472,10	0,61	84.634,45	0,03	4.162,35
AO	**Architectural design of subway and canopy in Subotica passenger railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	157.254	157.254	0,00	0,00	0,49	77.054,46	0,49	77.054,46
AV	**Architectural design of standard building for accommodation of telecommunications equipment, including landscaping / Projekat arhitekture tipske zgrade za smeštaj TK opreme sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	28.498	28.498	0,56	15.958,88	0,62	17.668,76	0,06	1.709,88
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	298.786	298.786	0,13	38.842,18	0,38	113.538,68	0,25	74.696,50
	Summary / Ukupno (USD)				**16.600.314**		**10.288.394,66**		**10.805.010,69**		**516.616,03**

Confirmed by Contractor / Odgovorni Izvođač radova: БЛ 411И0004120

Date/Datum : 02.07.2024.

Approved By Supervisor/ Nadzorni Organ: Иван З. Бабић маст. инж. арх. Лиценца бр. 452 2

Date/Datum : 02.07.2024

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	79.414	158.828	1,19	94.502,66	1,70	135.003,80	0,51	40.501,14
D	**Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	42.324	84.648	0,40	16.929,60	1,10	46.556,40	0,70	29.626,80
14	Service road / Servisni put	Completion of works / Završetak radova	1	120.248	120.248	0,80	96.198,40	1,00	120.248,00	0,20	24.049,60
F	**Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	46.311	92.622	0,70	32.417,70	1,84	85.212,24	1,14	52.794,54
14	Service road / Servisni put	Completion of works / Završetak radova	1	91.016	91.016	0,80	72.812,80	1,00	91.016,00	0,20	18.203,20
G	**Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)**										
12	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	37.713	37.713	0,78	29.416,14	0,90	33.941,70	0,12	4.525,56
13	Fence / Ograda	Completion of works / Završetak radova	1	13.418	13.418	0,20	2.683,60	0,55	7.379,90	0,35	4.696,30
14	Service road / Servisni put	Completion of works / Završetak radova	1	12.796	12.796	0,80	10.236,80	1,00	12.796,00	0,20	2.559,20
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
8	Geomembrane / Geomembrana	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	12.182	24.364	1,00	12.182,00	2,00	24.364,00	1,00	12.182,00
14	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	42.790	85.580	1,40	59.906,00	2,00	85.580,00	0,60	25.674,00
15	Service road / Servisni put	Completion of works / Završetak radova	1	93.156	93.156	0,00	0,00	1,00	93.156,00	1,00	93.156,00
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	18.161	18.161	0,20	3.632,20	0,82	14.892,02	0,62	11.259,82
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	77.995	155.990	0,40	31.198,00	1,38	107.633,10	0,98	76.435,10
14	Service road / Servisni put	Completion of works / Završetak radova	1	148.219	148.219	0,80	118.575,20	1,00	148.219,00	0,20	29.643,80

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	281.305	562.610	1,95	548.544,75	1,97	554.170,85	0,02	5.626,10
13	Fence / Ograda	Completion of works / Završetak radova	1	35.153	35.153	0,00	0,00	0,50	17.576,50	0,50	17.576,50
L	**Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica**										
10	Protection layer / Zaštitni sloj	Completion of works / Završetak radova	1	229.750	229.750	0,95	218.262,50	0,97	222.857,50	0,02	4.595,00
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	953.790	1.907.580	1,95	1.859.890,50	1,97	1.878.966,30	0,02	19.075,80
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	65.404	130.808	1,95	127.537,80	1,97	128.845,88	0,02	1.308,08
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	100.336	200.672	0,00	0,00	0,40	40.134,40	0,40	40.134,40
14	Service road / Servisni put	Completion of works / Završetak radova	1	287.066	287.066	0,90	258.359,40	0,95	272.712,70	0,05	14.353,30
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (KM128+849.48 - KM130+141.85)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	10.172	20.344	1,60	16.275,20	1,80	18.309,60	0,20	2.034,40
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
8	Geomat / Geomat	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	59.628	119.256	1,60	95.404,80	1,80	107.330,40	0,20	11.925,60
14	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	97.332	194.664	1,60	155.731,20	1,80	175.197,60	0,20	19.466,40
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	154.550	309.100	1,80	278.190,00	1,90	293.645,00	0,10	15.455,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	32.997	32.997	0,70	23.097,90	0,85	28.047,45	0,15	4.949,55

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	104.249	208.498	1,30	135.523,70	1,38	143.863,62	0,08	8.339,92
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	4.309	4.309	0,80	3.447,20	1,00	4.309,00	0,20	861,80
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	534.610	1.069.220	1,95	1.042.489,50	1,98	1.058.527,80	0,03	16.038,30
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	27.922	27.922	0,90	25.129,80	0,95	26.525,90	0,05	1.396,10
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	128.156	256.312	1,60	205.049,60	1,90	243.496,40	0,30	38.446,80
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	232.393	464.786	1,98	460.138,14	2,00	464.786,00	0,02	4.647,86
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	313.220	626.440	1,98	620.175,60	2,00	626.440,00	0,02	6.264,40
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	807.970	1.615.940	1,98	1.599.780,60	2,00	1.615.940,00	0,02	16.159,40
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.293.530	2.587.060	1,98	2.561.189,40	2,00	2.587.060,00	0,02	25.870,60

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.410	462.820	1,98	458.191,80	2,00	462.820,00	0,02	4.628,20
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	310.350	620.700	1,98	614.493,00	2,00	620.700,00	0,02	6.207,00
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	567.810	1.135.620	1,98	1.124.263,80	2,00	1.135.620,00	0,02	11.356,20
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	827.140	1.654.280	1,85	1.530.209,00	1,95	1.612.923,00	0,10	82.714,00
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	3.998	3.998	0,30	1.199,40	0,70	2.798,60	0,40	1.599,20
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	212.633	425.266	1,60	340.212,80	1,90	404.002,70	0,30	63.789,90
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	26.044	26.044	0,75	19.533,00	0,85	22.137,40	0,10	2.604,40
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	53.515	107.030	0,95	50.839,25	1,80	96.327,00	0,85	45.487,75
AA	**Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna**										
	Manholes / Okna	Completion of each manhole / Završetak svakog	292	3.841	1.121.572	253,24	972.694,84	259,74	997.661,34	6,50	24.966,50
	Summary / Ukupno (USD)				**209.735.688**		**204.264.805,34**		**205.207.990,86**		**943.185,52**

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921
Горан С. Тешевић
дипл. инж. грађ.

Confirmed by Contractor / Odgovorni Izvođač radova

Date/Datum : 02.07.2024.

Approved By Supervisor / Nadzorni Organ

Date/Datum :

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (km 128+849.48 - km 130+141.85)**										
1	**Procurement / Nabavka**										
1-2	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	95.285	190.570	1,44	137.210,40	2,00	190.570,00	0,56	53.359,60
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	209.215	418.430	1,44	301.269,60	2,00	418.430,00	0,56	117.160,40
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	474.300	474.300	0,50	237.150,00	0,80	379.440,00	0,30	142.290,00
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	1.442	1.442	0,72	1.038,24	1,00	1.442,00	0,28	403,76
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	24.560	24.560	0,72	17.683,20	1,00	24.560,00	0,28	6.876,80
3	**Works / Radovi**										
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	10	17.999	179.990	7,00	125.993,00	8,00	143.992,00	1,00	17.999,00
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	75.366	150.732	0,50	37.683,00	1,00	75.366,00	0,50	37.683,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procument for left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	735.650	1.471.300	1,60	1.177.040,00	1,80	1.324.170,00	0,20	147.130,00
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	625.300	1.250.600	1,40	875.420,00	1,60	1.000.480,00	0,20	125.060,00
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the procument for left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	246.585	493.170	0,50	123.292,50	1,00	246.585,00	0,50	123.292,50
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail, / Elastični pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	108.347	216.694	1,44	156.019,63	2,00	216.693,93	0,56	60.674,30
1-2.2	Elastic track fastenings for concrete sleepers and 49E1 rail / Elastični pribor za betonske pragove i šine 49E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	27.058	54.116	0,00	0,00	2,00	54.116,07	2,00	54.116,07

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1-3	**Sleeper / Pragovi**										
1-3.1	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	237.899	475.799	1,44	342.575,00	2,00	475.798,61	0,56	133.223,61
1-3.2	Concrete sleepers , 2.40m long / Betonski pragovi dužine 2.40m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	83.976	167.951	0,16	13.436,11	2,00	167.951,39	1,84	154.515,28
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	761.710	761.710	0,50	380.855,00	0,80	609.368,00	0,30	228.513,00
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	2.290	2.290	0,72	1.648,80	1,00	2.290,00	0,28	641,20
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	38.988	38.988	0,72	28.071,36	1,00	38.988,00	0,28	10.916,64
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	19.481	19.481	0,80	15.584,80	1,00	19.481,00	0,20	3.896,20
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	186.250	372.500	1,40	260.750,00	1,80	335.250,00	0,40	74.500,00
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	23	17.478	401.994	10,00	174.780,00	20,00	349.560,00	10,00	174.780,00
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	223.665	447.330	1,00	223.665,00	1,60	357.864,00	0,60	134.199,00
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	136.600	273.200	0,50	68.300,00	1,00	136.600,00	0,50	68.300,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
3	**Works / Radovi**										
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	13	17.845	231.985	11,00	196.295,00	12,00	214.140,00	1,00	17.845,00
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	88.118	176.236	1,10	96.929,80	1,40	123.365,20	0,30	26.435,40
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
1	**Procurement / Nabavka**										
1-4	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	1.626.480	1.626.480	0,90	1.463.832,00	1,00	1.626.480,00	0,10	162.648,00
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	233.015	466.030	0,40	93.206,00	1,00	233.015,00	0,60	139.809,00
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	196.880	393.760	0,20	39.376,00	1,00	196.880,00	0,80	157.504,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	**Procurement / Nabavka**										
1-1	**Rail / Šine**										
1-1.2	Transitional rails 49E1/60E1 / Prelazne šine 49E1/60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	3.136	6.272	0,30	940,80	1,00	3.135,99	0,70	2.195,19
1-2	**Fastening / Pribor**										
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	352.096	704.192	1,20	422.515,08	1,60	563.353,44	0,40	140.838,36
1-2.2	Rail fastenings for running rail (49E1) and check rail (49E1) for concrete sleepers / Pribor za vozne šine (49E1) i sigurnosne šine (49E1) za betonske pragove	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	335.114	670.228	1,20	402.136,92	1,60	536.182,56	0,40	134.045,64
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	1.167.125	2.334.250	1,20	1.400.550,00	1,60	1.867.400,00	0,40	466.850,00
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	8.030	8.030	0,60	4.818,00	0,80	6.424,00	0,20	1.606,00
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	137.010	137.010	0,60	82.206,00	0,80	109.608,00	0,20	27.402,00
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	57.970	57.970	0,80	46.376,00	0,90	52.173,00	0,10	5.797,00
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	456.765	913.530	1,20	548.118,00	2,00	913.530,00	0,80	365.412,00
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	816.010	1.632.020	1,20	979.212,00	1,40	1.142.414,00	0,20	163.202,00
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak montaže i postavljanja za svaki pojedinačni set skretnica	108	17.184	1.855.872	70,00	1.202.880,00	80,00	1.374.720,00	10,00	171.840,00
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	942.930	1.885.860	1,00	942.930,00	1,20	1.131.516,00	0,20	188.586,00
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	570.193	1.140.385	0,80	456.154,00	1,00	570.192,50	0,20	114.038,50
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	449.758	899.516	0,60	269.854,80	1,60	719.612,80	1,00	449.758,00
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	382.720	765.440	0,00	0,00	1,00	382.720,00	1,00	382.720,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Bridge superstructure at km 81+650.20 / Gornji stroj mosta na km 81+650.20**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement on left or right track / Završetak nabavke šina za levi ili desni kolosek	2	73.685	147.370	0,00	0,00	2,00	147.370,00	2,00	147.370,00
1-2	Fastening / Pribor	Completion of fastening procurement on left or right track / Završetak nabavke pribora za levi ili desni kolosek	2	16.766	33.532	0,00	0,00	2,00	33.532,00	2,00	33.532,00
1-3	Sleeper / Pragovi	Completion of sleeper procurement on left or right track / Završetak nabavke pragova za levi ili desni kolosek	2	32.075	64.150	0,00	0,00	2,00	64.150,00	2,00	64.150,00
1-4	Elastic rail pads under concrete sleepers / Elastične podloške ispod betonskih pragova	Completion of elastic rail pads procurement on left or right track / Završetak nabavke elastičnih podloški za levi ili desni kolosek	2	2.039	4.078	0,00	0,00	2,00	4.078,00	2,00	4.078,00
1-6	Ballast / Zastor	Completion of ballast procurement on left or right track / Završetak nabavke zastora za levi ili desni kolosek	1	52.860	52.860	0,00	0,00	1,00	52.860,00	1,00	52.860,00
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling on left or right track / Završetak manipulacije šinama za levi ili desni kolosek	1	2.272	2.272	0,00	0,00	1,00	2.272,00	1,00	2.272,00
2-2	Fastening / Pribor	Completion of fastening handling on left or right track / Završetak manipulacije priborom za levi ili desni kolosek	1	252	252	0,00	0,00	1,00	252,00	1,00	252,00
2-3	Sleeper / Pragovi	Completion of sleeper handling on left or right track / Završetak manipulacije pragovima za levi ili desni kolosek	1	2.156	2.156	0,00	0,00	1,00	2.156,00	1,00	2.156,00
3	**Works / Radovi**										
3-1	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	10.683	21.366	0,00	0,00	2,00	21.366,00	2,00	21.366,00
3-3	Laying of check rails / Polaganje sigurnostnih šina	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.400	26.800	0,00	0,00	2,00	26.800,00	2,00	26.800,00
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.100	26.200	0,00	0,00	2,00	26.200,00	2,00	26.200,00
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.534	13.068	0,00	0,00	1,40	9.147,60	1,40	9.147,60
Y	**Bridge superstructure at km 0+749,71 / Gornji stroj mosta na km 0+749,71**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement on left or right track / Završetak nabavke šina za levi ili desni kolosek	2	66.943	133.886	0,00	0,00	2,00	133.886,00	2,00	133.886,00
1-2	Fastening / Pribor	Completion of fastening procurement on left or right track / Završetak nabavke pribora za levi ili desni kolosek	2	15.214	30.428	0,00	0,00	2,00	30.428,00	2,00	30.428,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1-3	Sleeper / Pragovi	Completion of sleeper procurement on left or right track / Završetak nabavke pragova za levi ili desni kolosek	2	29.109	58.218	0,00	0,00	2,00	58.218,00	2,00	58.218,00
1-4	Elastic rail pads under concrete sleepers / Elastične podloške ispod betonskih pragova	Completion of elastic rail pads procurement on left or right track / Završetak nabavke elastičnih podloški za levi ili desni kolosek	2	2.039	4.078	0,00	0,00	2,00	4.078,00	2,00	4.078,00
1-6	Ballast / Zastor	Completion of ballast procurement on left or right track / Završetak nabavke zastora za levi ili desni kolosek	1	43.350	43.350	0,00	0,00	1,00	43.350,00	1,00	43.350,00
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling on left or right track / Završetak manipulacije šinama za levi ili desni kolosek	1	2.062	2.062	0,00	0,00	1,00	2.062,00	1,00	2.062,00
2-2	Fastening / Pribor	Completion of fastening handling on left or right track / Završetak manipulacije priborom za levi ili desni kolosek	1	228	228	0,00	0,00	1,00	228,00	1,00	228,00
2-3	Sleeper / Pragovi	Completion of sleeper handling on left or right track / Završetak manipulacije pragovima za levi ili desni kolosek	1	1.958	1.958	0,00	0,00	1,00	1.958,00	1,00	1.958,00
3	**Works / Radovi**										
3-2	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works / Završetak radova	1	9.216	9.216	0,00	0,00	1,00	9.216,00	1,00	9.216,00
3-3	Dismantling of check rails / Demontaža sigurnosne šine	Completion of the works / Završetak radova	1	9.600	9.600	0,00	0,00	1,00	9.600,00	1,00	9.600,00
Z	**Bridge superstructure at km 78+401,27 / Gornji stroj mosta na km 78+401,27**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement / Završetak nabavke šina	1	37.922	37.922	0,00	0,00	1,00	37.922,00	1,00	37.922,00
1-2	Fastening / Pribor	Completion of fastening procurement / Završetak nabavke pribora	1	7.888	7.888	0,00	0,00	1,00	7.888,00	1,00	7.888,00
1-3	Sleeper / Pragovi	Completion of sleeper procurement / Završetak nabavke pragova	1	21.224	21.224	0,00	0,00	1,00	21.224,00	1,00	21.224,00
1-4	Elastic rail pads under concrete sleepers / Elastične podloške ispod betonskih pragova	Completion of elastic rail pads procurement / Završetak nabavke elastičnih podloški	1	1.698	1.698	0,00	0,00	1,00	1.698,00	1,00	1.698,00
1-5	Ballast / Zastor	Completion of ballast procurement / Završetak nabavke zastora	1	13.978	13.978	0,00	0,00	1,00	13.978,00	1,00	13.978,00
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling / Završetak manipulacije šinama	1	694	694	0,00	0,00	1,00	694,00	1,00	694,00
2-2	Fastening / Pribor	Completion of fastening handling / Završetak manipulacije priborom	1	92	92	0,00	0,00	1,00	92,00	1,00	92,00
2-3	Sleeper / Pragovi	Completion of sleeper handling / Završetak manipulacije pragovima	1	804	804	0,00	0,00	1,00	804,00	1,00	804,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	**Works / Radovi**										
3-1	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works / Završetak radova	1	6.964	6.964	0,00	0,00	1,00	6.964,00	1,00	6.964,00
3-2	Laying of check rails / Polaganje sigurnostnih šina	Completion of the works / Završetak radova	1	10.056	10.056	0,00	0,00	1,00	10.056,00	1,00	10.056,00
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works / Završetak radova	1	5.588	5.588	0,00	0,00	1,00	5.588,00	1,00	5.588,00
3-4	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works / Završetak radova	1	2.366	2.366	0,00	0,00	0,70	1.656,20	0,70	1.656,20
AA	**Bridge superstructure at km 82+152.69 / Gornji stroj mosta na km 82+152.69**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement on left or right track / Završetak nabavke šina za levi ili desni kolosek	2	32.688	65.376	0,00	0,00	2,00	65.376,00	2,00	65.376,00
1-2	Fastening / Pribor	Completion of fastening procurement on left or right track / Završetak nabavke pribora za levi ili desni kolosek	2	7.463	14.926	0,00	0,00	2,00	14.926,00	2,00	14.926,00
1-3	Sleeper / Pragovi	Completion of sleeper procurement on left or right track / Završetak nabavke pragova za levi ili desni kolosek	2	14.278	28.556	0,00	0,00	2,00	28.556,00	2,00	28.556,00
1-4	Elastic rail pads under concrete sleepers / Elastične podloške ispod betonskih pragova	Completion of elastic rail pads procurement on left or right track / Završetak nabavke elastičnih podloški za levi ili desni kolosek	2	2.039	4.078	0,00	0,00	2,00	4.078,00	2,00	4.078,00
1-5	Ballast / Zastor	Completion of ballast procurement on left or right track / Završetak nabavke zastora za levi ili desni kolosek	2	8.930	17.860	0,00	0,00	2,00	17.860,00	2,00	17.860,00
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling on left or right track / Završetak manipulacije šinama za levi ili desni kolosek	2	503	1.006	0,00	0,00	2,00	1.006,00	2,00	1.006,00
2-2	Fastening / Pribor	Completion of fastening handling on left or right track / Završetak manipulacije priborom za levi ili desni kolosek	2	55	110	0,00	0,00	2,00	110,00	2,00	110,00
2-3	Sleeper / Pragovi	Completion of sleeper handling on left or right track / Završetak manipulacije pragovima za levi ili desni kolosek	2	479	958	0,00	0,00	2,00	958,00	2,00	958,00
3	**Works / Radovi**										
3-1	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.732	9.464	0,00	0,00	2,00	9.464,00	2,00	9.464,00
3-2	Laying of check rails / Polaganje sigurnostnih šina	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	5.880	11.760	0,00	0,00	2,00	11.760,00	2,00	11.760,00
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.159	8.318	0,00	0,00	2,00	8.318,00	2,00	8.318,00
3-4	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.549	3.098	0,00	0,00	1,40	2.168,60	1,40	2.168,60

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AB	**Elastic rail pads under concrete sleepers for short-span bridges and galleries / Elastične podloške ispod betonskih pragova za mostove i galerije kratkog raspona**										
1	Bridge at km 76+615.5 / Most na km 76+615.5	Completion of the works / Završetak radova	1	6.120	6.120	0,00	0,00	1,00	6.120,00	1,00	6.120,00
2	Bridge at km 77+814.32 / Most na km 77+814.32	Completion of the works / Završetak radova	1	8.160	8.160	0,00	0,00	1,00	8.160,00	1,00	8.160,00
3	Bridge at km 101+980.62 / Most na km 101+980.62	Completion of the works / Završetak radova	1	4.080	4.080	0,00	0,00	1,00	4.080,00	1,00	4.080,00
4	Bridge at km 81+283.13 / Most na km 81+283.13	Completion of the works / Završetak radova	1	4.080	4.080	0,00	0,00	1,00	4.080,00	1,00	4.080,00
AC	**Bridge superstructure at km 110+351.21 / Gornji stroj mosta na km 110+351.21**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement on left or right track / Završetak nabavke šina za levi ili desni kolosek	2	35.319	70.638	0,00	0,00	2,00	70.638,00	2,00	70.638,00
1-2	Fastening / Pribor	Completion of fastening procurement on left or right track / Završetak nabavke pribora za levi ili desni kolosek	2	8.037	16.074	0,00	0,00	2,00	16.074,00	2,00	16.074,00
1-3	Sleeper / Pragovi	Completion of sleeper procurement on left or right track / Završetak nabavke pragova za levi ili desni kolosek	2	15.377	30.754	0,00	0,00	2,00	30.754,00	2,00	30.754,00
1-4	Ballast / Zastor	Completion of ballast procurement on left or right track / Završetak nabavke zastora za levi ili desni kolosek	2	9.889	19.778	0,00	0,00	2,00	19.778,00	2,00	19.778,00
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling on left or right track / Završetak manipulacije šinama za levi ili desni kolosek	2	543	1.086	0,00	0,00	2,00	1.086,00	2,00	1.086,00
2-2	Fastening / Pribor	Completion of fastening handling on left or right track / Završetak manipulacije priborom za levi ili desni kolosek	2	59	118	0,00	0,00	2,00	118,00	2,00	118,00
2-3	Sleeper / Pragovi	Completion of sleeper handling on left or right track / Završetak manipulacije pragovima za levi ili desni kolosek	2	517	1.034	0,00	0,00	2,00	1.034,00	2,00	1.034,00
3	**Works / Radovi**										
3-1	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	11.309	22.618	0,00	0,00	2,00	22.618,00	2,00	22.618,00
3-2	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.433	8.866	0,00	0,00	2,00	8.866,00	2,00	8.866,00
3-3	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.910	3.820	0,00	0,00	1,40	2.674,00	1,40	2.674,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AD	**Bridge superstructure at km 117+155.43 / Gornji stroj mosta na km 117+155.43**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement on left or right track / Završetak nabavke šina za levi ili desni kolosek	2	626.841	1.253.682	0,00	0,00	2,00	1.253.682,00	2,00	1.253.682,00
1-2	Fastening / Pribor	Completion of fastening procurement on left or right track / Završetak nabavke pribora za levi ili desni kolosek	2	142.349	284.698	0,00	0,00	2,00	284.698,00	2,00	284.698,00
1-3	Sleeper / Pragovi	Completion of sleeper procurement on left or right track / Završetak nabavke pragova za levi ili desni kolosek	2	272.323	544.646	0,00	0,00	2,00	544.646,00	2,00	544.646,00
1-5	Ballast / Zastor	Completion of ballast procurement on left or right track / Završetak nabavke zastora za levi ili desni kolosek	1	360.580	360.580	0,00	0,00	0,80	288.464,00	0,80	288.464,00
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling on left or right track / Završetak manipulacije šinama za levi ili desni kolosek	2	9.669	19.338	0,00	0,00	2,00	19.338,00	2,00	19.338,00
2-2	Fastening / Pribor	Completion of fastening handling on left or right track / Završetak manipulacije priborom za levi ili desni kolosek	2	1.077	2.154	0,00	0,00	2,00	2.154,00	2,00	2.154,00
2-3	Sleeper / Pragovi	Completion of sleeper handling on left or right track / Završetak manipulacije pragovima za levi ili desni kolosek	2	9.171	18.342	0,00	0,00	2,00	18.342,00	2,00	18.342,00
3	**Works / Radovi**										
3-1	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	197.533	395.066	0,00	0,00	1,60	316.052,80	1,60	316.052,80
AE	**Bridge superstructure at km131+830.64 / Gornji stroj mosta na km 131+830.64**										
3	**Works / Radovi**										
3-2	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	26.780	53.560	0,00	0,00	1,60	42.848,00	1,60	42.848,00
3-3	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.342	26.684	0,00	0,00	0,50	6.671,00	0,50	6.671,00
AF	**Gallery superstructure at km 114+716.45 / Gornji stroj galerije u km 114+716.45**										
1	**Procurement / Nabavka**										
1-1	Rail / Šine	Completion of rail procurement on left or right track / Završetak nabavke šina za levi ili desni kolosek	2	29.680	59.360	0,00	0,00	2,00	59.360,00	2,00	59.360,00
1-2	Fastening / Pribor	Completion of fastening procurement on left or right track / Završetak nabavke pribora za levi ili desni kolosek	2	6.773	13.546	0,00	0,00	2,00	13.546,00	2,00	13.546,00
1-3	Sleeper / Pragovi	Completion of sleeper procurement on left or right track / Završetak nabavke pragova za levi ili desni kolosek	2	12.960	25.920	0,00	0,00	2,00	25.920,00	2,00	25.920,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1-4	Ballast / Zastor	Completion of ballast procurement on left or right track / Završetak nabavke zastora za levi ili desni kolosek	1	15.412	15.412	0,00	0,00	0,80	12.329,60	0,80	12.329,60
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of rail handling on left or right track / Završetak manipulacije šinama za levi ili desni kolosek	2	456	912	0,00	0,00	2,00	912,00	2,00	912,00
2-2	Fastening / Pribor	Completion of fastening handling on left or right track / Završetak manipulacije priborom za levi ili desni kolosek	2	50	100	0,00	0,00	2,00	100,00	2,00	100,00
2-3	Sleeper / Pragovi	Completion of sleeper handling on left or right track / Završetak manipulacije pragovima za levi ili desni kolosek	2	435	870	0,00	0,00	2,00	870,00	2,00	870,00
3	**Works / Radovi**										
3-1	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.328	18.656	0,00	0,00	1,60	14.924,80	1,60	14.924,80
Summary / Ukupno (USD)					**249.437.955**		**220.892.745,81**		**229.938.098,86**		**9.045.353,05**

* Izvršeno je prilagođenje pozicije 3.G.1-1 u skladu sa izmenom jedinične cene u Aneksu 4

* The adjustment of Item 3.G.1-1 has been done in accordance with the changed unit price under the Annex 4

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 02.07.2024

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 02.07.2024

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
13	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	59.305	59.305	0,70	41.513,50	0,90	53.374,50	0,20	11.861,00
E	**Overpass bridge at km84+809.19 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 84+809.19 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	205.980	205.980	0,95	195.681,00	1,00	205.980,00	0,05	10.299,00
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	48.631	48.631	0,80	38.904,80	0,90	43.767,90	0,10	4.863,10
G	**Overpass bridge at km92+768.08 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	186.000	186.000	0,90	167.400,00	0,95	176.700,00	0,05	9.300,00
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	48.873	48.873	0,80	39.098,40	0,90	43.985,70	0,10	4.887,30
14	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205	0,00	0,00	0,80	164,00	0,80	164,00
L	**Overpass bridge at km105+797.12 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	50.601	50.601	0,80	40.480,80	0,90	45.540,90	0,10	5.060,10
M	**Overpass bridge at km108+115.69 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 108+115.69 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	231.830	231.830	0,90	208.647,00	0,95	220.238,50	0,05	11.591,50
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	46.813	46.813	0,50	23.406,50	0,80	37.450,40	0,30	14.043,90
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	49.899	49.899	0,80	39.919,20	0,90	44.909,10	0,10	4.989,90
N	**Railway bridge at km 110+351,26 / Železnički Most u km 110+351,26**										
5	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	312.620	312.620	0,90	281.358,00	0,95	296.989,00	0,05	15.631,00
10	Emplacement of elastic mat / Postavljanje elestične prostirke (tepiha)	Completion of installation of elastic mat / Završetak radova na postavljanju elestične prostirke	1	55.972	55.972	0,95	53.173,40	1,00	55.972,00	0,05	2.798,60
11	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	147	147	0,80	117,60	0,95	139,65	0,15	22,05

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	704	11.609	8.172.736	689,00	7.998.601,00	700,00	8.126.300,00	11,00	127.699,00
6	Installation of structural steel / Ugradnja čelične konstrukcije	Completion of installation of each span for structural steel / Završetak ugradnje svakog raspona čelične konstrukcije ispod jednog koloseka	8	310.008	2.480.064	7,50	2.325.060,00	8,00	2.480.064,00	0,50	155.004,00
9	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	5.110.390	5.110.390	0,90	4.599.351,00	0,98	5.008.182,20	0,08	408.831,20
13	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	486.591	486.591	0,20	97.318,20	0,80	389.272,80	0,60	291.954,60
14	Emplacement of elastic mat / Postavljanje elestične prostirke (tepiha)	Completion of installation of elastic mat / Završetak radova na postavljanju elestične prostirke	1	628.095	628.095	0,35	219.833,25	1,00	628.095,00	0,65	408.261,75
Q	**Overpass bridge at km120+571.30 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	69.060	138.120	1,80	124.308,00	1,90	131.214,00	0,10	6.906,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	16.977	101.862	5,40	91.675,80	5,70	96.768,90	0,30	5.093,10
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	80.680	564.760	6,30	508.284,00	6,65	536.522,00	0,35	28.238,00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	318.620	318.620	0,90	286.758,00	0,95	302.689,00	0,05	15.931,00
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.830	2.830	0,80	2.264,00	0,90	2.547,00	0,10	283,00
R	**Overpass bridge at km125+191.62 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	47.990	287.940	5,40	259.146,00	5,70	273.543,00	0,30	14.397,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	77.175	154.350	1,80	138.915,00	2,00	154.350,00	0,20	15.435,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.643	66.572	3,60	59.914,80	3,80	63.243,40	0,20	3.328,60
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	85.793	428.965	4,50	386.068,50	4,75	407.516,75	0,25	21.448,25
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.844	2.844	0,80	2.275,20	0,90	2.559,60	0,10	284,40
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	48.750	48.750	0,50	24.375,00	1,00	48.750,00	0,50	24.375,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	43.030	258.180	5,40	232.362,00	5,70	245.271,00	0,30	12.909,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	69.414	138.828	1,80	124.945,20	1,90	131.886,60	0,10	6.941,40
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.042	64.168	3,60	57.751,20	3,80	60.959,60	0,20	3.208,40
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.105	405.525	3,80	308.199,00	4,40	356.862,00	0,60	48.663,00
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.838	2.838	0,80	2.270,40	0,90	2.554,20	0,10	283,80
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	36.056	72.112	1,80	64.900,80	1,90	68.506,40	0,10	3.605,60
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	96	6.645	637.920	94,67	629.082,15	96,00	637.920,00	1,33	8.837,85
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	111.047	222.094	1,90	210.989,30	1,95	216.541,65	0,05	5.552,35
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	197.070	197.070	0,93	183.275,10	1,00	197.070,00	0,07	13.794,90
Y	**Overpass bridge at km160+094.84 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	62.887	62.887	0,95	59.742,65	1,00	62.887,00	0,05	3.144,35
AA	**Overpass bridge at km168+690.22 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	9	23.157	208.413	8,78	203.318,46	9,00	208.413,00	0,22	5.094,54

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	251.120	251.120	0,50	125.560,00	0,58	145.649,60	0,08	20.089,60
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	83.380	83.380	0,85	70.873,00	1,00	83.380,00	0,15	12.507,00
AD	**Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42**										
5	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	1	9.704	9.704	0,62	6.016,48	0,95	9.218,80	0,33	3.202,32
6	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	2	111.382	222.764	0,00	0,00	0,64	71.284,48	0,64	71.284,48
12	Retaining wall / Potporni zid	Completion of the retaining wall / Završetak potpornog zida	1	789.445	789.445	0,67	528.928,15	0,93	734.183,85	0,26	205.255,70
AE	**Railway gallery at km 177+623.9 / Galerija u km 177+623.9**										
4	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	238.800	238.800	0,71	169.548,00	0,84	200.592,00	0,13	31.044,00
AK	**Culvert / Propust**										
20	Culvert at km 182+000 / Propust u km 182+000	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,74	138.492,15	1,97	156.798,58	0,23	18.306,43
21	Culvert at km 182+200 / Propust u km 182+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
22	Culvert at km 182+400 / Propust u km 182+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
23	Culvert at km 182+600 / Propust u km 182+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
24	Culvert at km 182+800 / Propust u km 182+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,96	156.002,65	1,97	156.798,58	0,01	795,93
25	Culvert at km 183+200 / Propust u km 183+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,96	156.002,65	1,97	156.798,58	0,01	795,93
26	Culvert at km 183+600 / Propust u km 183+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
27	Culvert at km 183+800 / Propust u km 183+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
28	Culvert at km 184+400 / Propust u km 184+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
29	Culvert at km 184+600 / Propust u km 184+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,95	155.206,72	1,97	156.798,58	0,02	1.591,86
AL	**Subway / Pothodnik**										
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.770	463.770	0,85	394.204,50	0,90	417.393,00	0,05	23.188,50
11-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.885	231.885	0,85	197.102,25	1,00	231.885,00	0,15	34.782,75

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
12	**Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica**										
12-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	118.713	118.713	0,85	100.905,80	0,90	106.841,43	0,05	5.935,64
12-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.396.620	1.396.620	0,85	1.187.127,00	1,00	1.396.620,00	0,15	209.493,00
12-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	698.310	698.310	0,85	593.563,50	1,00	698.310,00	0,15	104.746,50
13	**Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica**										
13-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	69.406	69.406	0,87	60.383,13	0,90	62.465,31	0,03	2.082,18
13-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	816.540	816.540	0,90	734.886,00	0,98	800.209,20	0,08	65.323,20
13-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	408.270	408.270	0,90	367.443,00	1,00	408.270,00	0,10	40.827,00
13-4.	Waterproofing / hidroizolacija	Completion of the works / Završetak radova	1	66.684	66.684	0,95	63.349,90	0,97	64.683,58	0,02	1.333,68
Summary / Ukupno (USD)					**253.938.256**		**242.372.695,51**		**244.969.848,94**		**2.597.153,43**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 08.07.2024.

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 02.07.2024

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40021

Горан С. Тешевић
дипл. инж. грађ.
лиценца број 441М04323

Branko C. Mitrović
dipl. građ. inž.
310 2787 03

Dejan P. Darabos
dipl. građ. inž.
310 L522 12

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Overpass at km 84+809.19 of the railway line / Nadvožnjak u km 84+809.19 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	264.795	264.795	0,90	238.315,50	0,95	251.555,25	0,05	13.239,75
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	72.075	72.075	0,80	57.660,00	0,90	64.867,50	0,10	7.207,50
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.279	4.279	0,30	1.283,70	0,80	3.423,20	0,50	2.139,50
B	**Access road to Rumenka location / Pristupni put do stanice Rumenka**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	190.557	190.557	0,60	114.334,20	1,00	190.557,00	0,40	76.222,80
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	154.067	154.067	0,30	46.220,10	0,90	138.660,30	0,60	92.440,20
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	9.251	9.251	0,00	0,00	0,70	6.475,70	0,70	6.475,70
C	**Access road to Sajlovo location / Pristupni put do stanice Sajlovo**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	2.524	2.524	0,83	2.094,92	1,00	2.524,00	0,17	429,08
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	49.955	49.955	0,91	45.459,05	0,94	46.957,70	0,03	1.498,65
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	46.495	46.495	0,31	14.413,45	0,90	41.845,50	0,59	27.432,05
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	1.176	1.176	0,90	1.058,40	1,00	1.176,00	0,10	117,60
D	**Overpass at km 89+315.15 of the railway line / Nadvožnjak u km 89+315.15 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	553.344	553.344	0,90	498.009,60	1,00	553.344,00	0,10	55.334,40

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	274.283	274.283	0,90	246.854,70	0,95	260.568,85	0,05	13.714,15
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5.612	5.612	0,50	2.806,00	0,70	3.928,40	0,20	1.122,40
F	**Overpass at km 92+768.08 of the railway line / Nadvožnjak u km 92+768.08 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	101.992	101.992	0,28	28.557,76	0,54	55.075,68	0,26	26.517,92
G	**Overpass at km 95+739.56 of the railway line / Nadvožnjak u km 95+739.56 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	297.508	297.508	0,95	282.632,60	1,00	297.508,00	0,05	14.875,40
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.556	4.556	0,70	3.189,20	0,80	3.644,80	0,10	455,60
J	**Overpass at km 101+132.33 of the railway line / Nadvožnjak u km 101+132.33 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	8.687	8.687	0,75	6.515,25	1,00	8.687,00	0,25	2.171,75
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	348.304	348.304	0,96	334.371,84	0,97	337.854,88	0,01	3.483,04
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	95.612	95.612	0,19	18.166,28	0,72	68.840,64	0,53	50.674,36
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5.464	5.464	0,57	3.114,48	0,80	4.371,20	0,23	1.256,72
K	**Overpass at km 102+309.98 of the railway line / Nadvožnjak u km 102+309.98 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	68.324	68.324	0,70	47.826,80	0,90	61.491,60	0,20	13.664,80
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	207.777	207.777	0,89	184.921,53	0,95	197.388,15	0,06	12.466,62
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	149.817	149.817	0,46	68.915,82	0,50	74.908,50	0,04	5.992,68
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	21.848	21.848	0,00	0,00	0,30	6.554,40	0,30	6.554,40

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
M	**Service road / Servisni put**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	19.824	19.824	0,40	7.929,60	0,80	15.859,20	0,40	7.929,60
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	109.558	109.558	0,35	38.345,30	0,70	76.690,60	0,35	38.345,30
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	79.298	79.298	0,00	0,00	0,50	39.649,00	0,50	39.649,00
O	**Overpass at km 108+115.69 of the railway line. / Nadvožnjak u km 108+115.69 železničke pruge**										
1	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	350.183	350.183	0,95	332.673,85	0,97	339.677,51	0,02	7.003,66
2	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	66.913	66.913	0,29	19.404,77	0,71	47.508,23	0,42	28.103,46
P	**Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme**										
1	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	36.368	36.368	0,87	31.640,16	0,88	32.003,84	0,01	363,68
2	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	36.663	36.663	0,30	10.998,90	0,65	23.830,95	0,35	12.832,05
R	**Access road to Vrbas station / Pristupni put do stanice Vrbas**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	173.521	173.521	0,90	156.168,90	1,00	173.521,00	0,10	17.352,10
T	**Overpass at km 120+571.30 of the railway line / Nadvožnjak u km 120+571.30 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	69.489	69.489	0,95	66.014,55	1,00	69.489,00	0,05	3.474,45
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	7.223	7.223	0,95	6.861,85	0,97	7.006,31	0,02	144,46
V	**Overpass at km 125+191.62 of the railway line / Nadvožnjak u km 125+191.62 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	67.790	67.790	0,95	64.400,50	1,00	67.790,00	0,05	3.389,50
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5.540	5.540	0,95	5.263,00	0,97	5.373,80	0,02	110,80

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
W	**Overpass at km 126+976.11 of the railway line / Nadvožnjak u km 126+976.11 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	104.054	104.054	0,95	98.851,30	1,00	104.054,00	0,05	5.202,70
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.033	4.033	0,95	3.831,35	0,97	3.912,01	0,02	80,66
X	**Access road at km 129+495.66 of the railway line / Pristupni put u km 129+495.66 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	772.486	772.486	0,30	231.745,80	0,65	502.115,90	0,35	270.370,10
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	516.578	516.578	0,00	0,00	0,25	129.144,50	0,25	129.144,50
AF	**Underpass at km 143+729.21 of the railway line / Podvožnjak u km 143+729.21 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	197.236	197.236	0,90	177.512,40	1,00	197.236,00	0,10	19.723,60
5	MLINSKA street / Milinska ulica	Completion of the works / Završetak radova	1	87.873	87.873	0,00	0,00	1,00	87.873,00	1,00	87.873,00
6	CANTAVIRSKA street / Čantavirska ulica	Completion of the works / Završetak radova	1	138.368	138.368	0,90	124.531,20	1,00	138.368,00	0,10	13.836,80
8	Access road to the SPN "BAČKA / Pristupni put do PSN Bačka	Completion of the works / Završetak radova	1	9.455	9.455	0,00	0,00	1,00	9.455,00	1,00	9.455,00
AG	**Overpass at km 147+137.33 of the railway line / Nadvožnjak u km 147+137.33 železničke pruge**										
5	Retaining wall / Potporni zid	Completion of the works / Završetak radova	1	1.067.062	1.067.062	0,90	960.355,80	1,00	1.067.062,00	0,10	106.706,20
AH	**Overpass at km 152+282.46 of the railway line / Nadvožnjak u km 152+282.46 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	85.936	85.936	0,80	68.748,80	1,00	85.936,00	0,20	17.187,20
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	3.620	3.620	0,90	3.258,00	0,95	3.439,00	0,05	181,00

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme	Completion of the works / Završetak radova	1	119.002	119.002	0,00	0,00	1,00	119.002,00	1,00	119.002,00
AJ	**Underpass at km 157+443.73 of the railway line / Podvožnjak u km 157+443.73 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	119.372	119.372	0,90	107.434,80	1,00	119.372,00	0,10	11.937,20
7	Access road to the SP "ŽEDNIK". / Pristupni put do PS Žednik	Completion of the works / Završetak radova	1	13.109	13.109	0,80	10.487,20	1,00	13.109,00	0,20	2.621,80
AK	**Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge**										
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.029	4.029	0,90	3.626,10	0,95	3.827,55	0,05	201,45
AM	**Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge**										
5	Service road 1 / Servisni put 1	Completion of the works / Završetak radova	1	28.366	28.366	0,00	0,00	0,70	19.856,20	0,70	19.856,20
7	Service road 3 / Servisni put 3	Completion of the works / Završetak radova	1	46.485	46.485	0,00	0,00	0,40	18.594,00	0,40	18.594,00
AS	**Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	241.685	241.685	0,20	48.337,00	0,50	120.842,50	0,30	72.505,50
AT	**Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge**										
7	ORAHOVA street / Orahova ulica	Completion of the works / Završetak radova	1	31.150	31.150	0,00	0,00	0,50	15.575,00	0,50	15.575,00
Summary / Ukupno (USD)					**27.374.721**		**21.774.927,67**		**23.289.166,71**		**1.514.239,04**

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 02.07.2024.

Approved By Supervisor /
Nadzorni Organ:

Date/Datum :

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I	**Drainage works in Backa Topola Station / Drenažni radovi u stanici Bačka Topola**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	58.867	58.867	0,00	0,00	0,85	50.036,95	0,85	50.036,95
L	**Drainage works in Subotica Passenger Station and Subotica Fraight Station / Drenažni radovi u putničkoj i teretnoj stanici Subotica**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	452.749	452.749	0,43	194.682,07	0,54	244.484,46	0,11	49.802,39
M	**Relocation of channel 110 at km 83+634 railway / Izmeštanje kanala 110 u km 83+634 železnike pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	9.045	9.045	0,00	0,00	0,60	5.427,00	0,60	5.427,00
N	**Relocation of channel J-362 at km 86+748.33 railway / Izmeštanje kanala J-362 u km 86+748,33 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	12.518	12.518	0,00	0,00	0,60	7.510,80	0,60	7.510,80
P	**Relocation of channel J-362-7 at km 92+266.63 railway / Izmeštanje kanala J-362-7 u km 92+266,63 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	14.340	14.340	0,00	0,00	0,60	8.604,00	0,60	8.604,00
X	**Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IB-A-5 u km 113+547,78 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	17.439	17.439	0,95	16.567,05	1,00	17.439,00	0,05	871,95
	Summary / Ukupno (USD)				**8.971.793**		**4.599.334,15**		**4.721.587,24**		**122.253,09**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.07.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 02.07.2024

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad**										
A-3	**Electrical works / Elektro radovi**										
16	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	10.695	21.390	0,80	8.556,00	1,20	12.834,00	0,40	4.278,00
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	3.390	6.780	0,70	2.373,00	1,00	3.390,00	0,30	1.017,00
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	36.205	72.410	0,80	28.964,00	1,50	54.307,50	0,70	25.343,50
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	1,50	435.045,00	1,80	522.054,00	0,30	87.009,00
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.083	102.166	1,50	76.624,50	1,80	91.949,40	0,30	15.324,90
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	268.779	537.558	1,80	483.802,20	1,90	510.680,10	0,10	26.877,90
B-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	112.304	224.608	1,50	168.456,00	1,80	202.147,20	0,30	33.691,20
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	38.556	77.112	1,50	57.834,00	1,80	69.400,80	0,30	11.566,80
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	1,00	23.123,00	1,40	32.372,20	0,40	9.249,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	52.604	105.208	1,10	57.864,40	1,50	78.906,00	0,40	21.041,60
10	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.065	12.130	0,40	2.426,00	1,40	8.491,00	1,00	6.065,00
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	345.915	691.830	1,00	345.915,00	1,60	553.464,00	0,60	207.549,00
14	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.849	75.698	0,50	18.924,50	1,50	56.773,50	1,00	37.849,00
16	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.861	9.722	0,00	0,00	0,80	3.888,80	0,80	3.888,80
17	Neutral Section-procurement / Neutralna sekcija - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.462	2.924	1,00	1.462,00	2,00	2.924,00	1,00	1.462,00
18	Neutral Section-works / Neutralna sekcija - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	997	1.994	0,00	0,00	0,50	498,50	0,50	498,50
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	8.477	16.954	0,00	0,00	1,00	8.477,00	1,00	8.477,00
24	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	20.365	40.730	0,00	0,00	1,00	20.365,00	1,00	20.365,00
26	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.624	5.248	0,00	0,00	0,20	524,80	0,20	524,80
B-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	122.995	245.990	1,00	122.995,00	1,30	159.893,50	0,30	36.898,50
B-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	176.672	353.344	0,70	123.670,40	0,80	141.337,60	0,10	17.667,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	1,50	6.306,00	1,70	7.146,80	0,20	840,80
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.994	3.988	1,50	2.991,00	1,70	3.389,80	0,20	398,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.737	33.474	1,50	25.105,50	1,70	28.452,90	0,20	3.347,40
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	110.224	220.448	1,50	165.336,00	1,70	187.380,80	0,20	22.044,80
16	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.833	11.666	0,00	0,00	1,00	5.833,00	1,00	5.833,00
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	31.679	63.358	0,00	0,00	1,00	31.679,00	1,00	31.679,00
C-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	40.576	81.152	1,00	40.576,00	1,20	48.691,20	0,20	8.115,20
C-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	54.780	109.560	0,70	38.346,00	1,00	54.780,00	0,30	16.434,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač**										
D-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	101.476	202.952	1,90	192.804,40	1,95	197.878,20	0,05	5.073,80
D-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	30.983	61.966	1,60	49.572,80	1,70	52.671,10	0,10	3.098,30
D-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	35.948	71.896	0,70	25.163,60	1,00	35.948,00	0,30	10.784,40
E	**Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisač**										
E-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	47.872	95.744	1,90	90.956,80	1,95	93.350,40	0,05	2.393,60
E-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	0,00	0,00	0,50	4.238,50	0,50	4.238,50
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	0,00	0,00	1,00	22.628,00	1,00	22.628,00
24	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.624	5.248	0,00	0,00	0,40	1.049,60	0,40	1.049,60
E-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	42.214	84.428	1,00	42.214,00	1,30	54.878,20	0,30	12.664,20
E-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.154	110.308	0,70	38.607,80	0,80	44.123,20	0,10	5.515,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	**Electric traction fixed installations-OCS: Kisac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: Kisač - Stepanovićevo**										
F-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	108.993	217.986	1,90	207.086,70	1,95	212.536,35	0,05	5.449,65
F-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	66.956	133.912	0,70	46.869,20	1,00	66.956,00	0,30	20.086,80
G	**Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo**										
G-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	52.185	104.370	1,80	93.933,00	1,90	99.151,50	0,10	5.218,50
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.315	16.630	1,80	14.967,00	1,90	15.798,50	0,10	831,50
G-3	**Electrical works / Elektro radovi**										
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.679	133.358	1,85	123.356,15	1,90	126.690,10	0,05	3.333,95
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.440	38.880	1,70	33.048,00	1,80	34.992,00	0,10	1.944,00
18	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.833	11.666	0,00	0,00	1,00	5.833,00	1,00	5.833,00
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	18.102	36.204	0,00	0,00	1,00	18.102,00	1,00	18.102,00
G-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.230	54.460	1,00	27.230,00	1,50	40.845,00	0,50	13.615,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.009	82.018	0,70	28.706,30	0,80	32.807,20	0,10	4.100,90
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	87.696	175.392	1,80	157.852,80	1,90	166.622,40	0,10	8.769,60
H-3	**Electrical works / Elektro radovi**										
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.346	28.692	1,85	26.540,10	1,90	27.257,40	0,05	717,30
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	136.079	272.158	1,85	251.746,15	1,90	258.550,10	0,05	6.803,95
H-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.160	74.320	0,70	26.012,00	0,80	29.728,00	0,10	3.716,00
I	**Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo**										
I-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	64.785	129.570	1,75	113.373,75	1,90	123.091,50	0,15	9.717,75
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	14.651	29.302	1,75	25.639,25	1,90	27.836,90	0,15	2.197,65
I-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	1,70	7.146,80	1,80	7.567,20	0,10	420,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	1,70	3.954,20	1,80	4.186,80	0,10	232,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	1,60	28.692,80	1,80	32.279,40	0,20	3.586,60
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	85.730	171.460	1,30	111.449,00	1,40	120.022,00	0,10	8.573,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	37.786	75.572	0,00	0,00	1,00	37.786,00	1,00	37.786,00
18	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.833	11.666	0,00	0,00	1,00	5.833,00	1,00	5.833,00
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	0,00	0,00	1,00	8.477,00	1,00	8.477,00
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	18.102	36.204	0,00	0,00	0,50	9.051,00	0,50	9.051,00
24	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.624	5.248	0,00	0,00	0,50	1.312,00	0,50	1.312,00
I-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.072	96.144	1,00	48.072,00	1,50	72.108,00	0,50	24.036,00
I-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.577	111.154	0,60	33.346,20	0,80	44.461,60	0,20	11.115,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova**										
J-3	**Electrical works / Elektro radovi**										
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.431	90.862	1,85	84.047,35	1,90	86.318,90	0,05	2.271,55
14	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.578	29.156	0,00	0,00	1,00	14.578,00	1,00	14.578,00
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	0,00	0,00	0,50	4.525,50	0,50	4.525,50
J-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.238	126.476	0,80	50.590,40	1,00	63.238,00	0,20	12.647,60
J-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	127.241	254.482	0,50	63.620,50	0,90	114.516,90	0,40	50.896,40
K	**Electric traction fixed installations-OCS: Vrbas new / Stabilna postrojenja električna vuče - KM: Vrbas Nova**										
K-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	101.061	202.122	1,90	192.015,90	2,00	202.122,00	0,10	10.106,10
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	68.905	137.810	1,90	130.919,50	2,00	137.810,00	0,10	6.890,50
K-3	**Electrical works / Elektro radovi**										
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	129.956	259.912	1,80	233.920,80	2,00	259.912,00	0,20	25.991,20
16	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.833	11.666	1,00	5.833,00	2,00	11.666,00	1,00	5.833,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	31.679	63.358	1,00	31.679,00	2,00	63.358,00	1,00	31.679,00
K-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	47.484	94.968	1,00	47.484,00	1,50	71.226,00	0,50	23.742,00
K-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	62.992	125.984	1,00	62.992,00	1,40	88.188,80	0,40	25.196,80
L	**Electric traction fixed installations-OCS: Vrbas new-Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Vrbas postojeća**										
L-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.444	66.888	1,90	63.543,60	2,00	66.888,00	0,10	3.344,40
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	22.803	45.606	1,80	41.045,40	2,00	45.606,00	0,20	4.560,60
L-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	8.757	17.514	0,00	0,00	2,00	17.514,00	2,00	17.514,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.609	13.218	0,00	0,00	2,00	13.218,00	2,00	13.218,00
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	0,00	0,00	2,00	2.658,00	2,00	2.658,00
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.782	9.564	0,00	0,00	2,00	9.564,00	2,00	9.564,00
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	20.865	41.730	0,00	0,00	1,50	31.297,50	1,50	31.297,50
L-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.277	4.554	0,30	683,10	0,70	1.593,90	0,40	910,80

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.155	28.310	0,00	0,00	0,50	7.077,50	0,50	7.077,50
N	**Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac**										
N-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	145.790	291.580	1,40	204.106,00	2,00	291.580,00	0,60	87.474,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.267	92.534	1,40	64.773,80	2,00	92.534,00	0,60	27.760,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	27.327	54.654	0,40	10.930,80	2,00	54.654,00	1,60	43.723,20
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	0,60	797,40	2,00	2.658,00	1,40	1.860,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	66.951	133.902	0,60	40.170,60	2,00	133.902,00	1,40	93.731,40
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	461.311	922.622	0,00	0,00	1,50	691.966,50	1,50	691.966,50
14	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	12.061	24.122	0,00	0,00	2,00	24.122,00	2,00	24.122,00
15	Automatic neutral section passing device-procurement / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	0,40	2.566,40	2,00	12.832,00	1,60	10.265,60
16	Automatic neutral section passing device-works / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.375	8.750	0,00	0,00	2,00	8.750,00	2,00	8.750,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	0,00	0,00	1,00	9.051,00	1,00	9.051,00
N-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	224.311	448.622	0,50	112.155,50	1,00	224.311,00	0,50	112.155,50
N-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	212.601	425.202	0,00	0,00	0,50	106.300,50	0,50	106.300,50
O	**Electric traction fixed installations-OCS: Lovcenac / Stabilna postrojenja električna vuče - KM: Lovćenac**										
O-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	29.879	59.758	1,80	53.782,20	2,00	59.758,00	0,20	5.975,80
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	20.930	41.860	1,80	37.674,00	2,00	41.860,00	0,20	4.186,00
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	0,20	840,80	2,00	8.408,00	1,80	7.567,20
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	0,70	1.628,20	2,00	4.652,00	1,30	3.023,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	0,70	12.553,10	2,00	35.866,00	1,30	23.312,90
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	99.338	198.676	0,00	0,00	1,50	149.007,00	1,50	149.007,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.812	83.624	0,00	0,00	2,00	83.624,00	2,00	83.624,00
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	0,00	0,00	1,00	8.477,00	1,00	8.477,00
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	0,00	0,00	0,50	11.314,00	0,50	11.314,00
24	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.624	5.248	0,00	0,00	0,50	1.312,00	0,50	1.312,00
O-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.015	96.030	0,50	24.007,50	1,00	48.015,00	0,50	24.007,50
O-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	59.659	119.318	0,00	0,00	0,50	29.829,50	0,50	29.829,50
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	0,90	20.810,70	2,00	46.246,00	1,10	25.435,30
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.822	95.644	1,00	47.822,00	2,00	95.644,00	1,00	47.822,00
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	399.122	798.244	0,40	159.648,80	1,60	638.595,20	1,20	478.946,40
P-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	77.253	154.506	0,80	61.802,40	1,20	92.703,60	0,40	30.901,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	175.114	350.228	0,00	0,00	0,50	87.557,00	0,50	87.557,00
Q	**Electric traction fixed installations-OCS: Backa Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola**										
Q-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	263.193	526.386	1,90	500.066,70	2,00	526.386,00	0,10	26.319,30
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	179.450	358.900	1,90	340.955,00	2,00	358.900,00	0,10	17.945,00
Q-3	**Electrical works / Elektro radovi**										
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	3.324	6.648	1,50	4.986,00	2,00	6.648,00	0,50	1.662,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.911	47.822	1,70	40.648,70	2,00	47.822,00	0,30	7.173,30
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	129.548	259.096	1,50	194.322,00	2,00	259.096,00	0,50	64.774,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.442	106.884	1,80	96.195,60	2,00	106.884,00	0,20	10.688,40
18	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	11.667	23.334	0,00	0,00	1,00	11.667,00	1,00	11.667,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	11.868	23.736	0,00	0,00	1,00	11.868,00	1,00	11.868,00
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.153	54.306	0,00	0,00	0,50	13.576,50	0,50	13.576,50
24	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.624	5.248	0,00	0,00	0,50	1.312,00	0,50	1.312,00
Q-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	63.192	126.384	0,50	31.596,00	1,00	63.192,00	0,50	31.596,00
Q-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	90.407	180.814	0,00	0,00	0,50	45.203,50	0,50	45.203,50
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-3	**Electrical works / Elektro radovi**										
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	385.106	770.212	1,80	693.190,80	2,00	770.212,00	0,20	77.021,20
13	Automatic neutral section passing device-procurement / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	1,20	7.699,20	2,00	12.832,00	0,80	5.132,80
14	Automatic neutral section passing device-works / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.375	8.750	1,00	4.375,00	2,00	8.750,00	1,00	4.375,00
16	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	0,00	0,00	2,00	18.102,00	2,00	18.102,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
R-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	78.162	156.324	0,80	62.529,60	1,30	101.610,60	0,50	39.081,00
R-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	172.186	344.372	0,00	0,00	0,50	86.093,00	0,50	86.093,00
S	**Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik**										
S-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	187.266	374.532	1,90	355.805,40	2,00	374.532,00	0,10	18.726,60
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	127.682	255.364	1,90	242.595,80	2,00	255.364,00	0,10	12.768,20
S-3	**Electrical works / Elektro radovi**										
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	1,60	3.721,60	2,00	4.652,00	0,40	930,40
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	1,60	28.692,80	2,00	35.866,00	0,40	7.173,20
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	104.101	208.202	1,20	124.921,20	2,00	208.202,00	0,80	83.280,80
18	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	7.778	15.556	0,00	0,00	1,00	7.778,00	1,00	7.778,00
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	0,00	0,00	1,00	8.477,00	1,00	8.477,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	24.890	49.780	0,00	0,00	0,50	12.445,00	0,50	12.445,00
24	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.624	5.248	0,00	0,00	0,50	1.312,00	0,50	1.312,00
S-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.129	106.258	1,00	53.129,00	1,20	63.754,80	0,20	10.625,80
S-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.821	143.642	0,00	0,00	0,50	35.910,50	0,50	35.910,50
T	**Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo**										
T-3	**Electrical works / Elektro radovi**										
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.693	57.386	1,50	43.039,50	2,00	57.386,00	0,50	14.346,50
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	258.551	517.102	1,00	258.551,00	2,00	517.102,00	1,00	258.551,00
T-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.674	103.348	1,00	51.674,00	2,00	103.348,00	1,00	51.674,00
T-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	121.345	242.690	0,00	0,00	0,50	60.672,50	0,50	60.672,50
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	301.111	602.222	1,72	517.910,92	1,90	572.110,90	0,18	54.199,98
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	39.995	79.990	1,72	68.791,40	1,90	75.990,50	0,18	7.199,10

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	108.441	216.882	1,60	173.505,60	1,80	195.193,80	0,20	21.688,20
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.716	91.432	1,60	73.145,60	1,80	82.288,80	0,20	9.143,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	21.021	42.042	0,00	0,00	0,50	10.510,50	0,50	10.510,50
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	0,80	1.063,20	1,00	1.329,00	0,20	265,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	52.604	105.208	0,80	42.083,20	1,00	52.604,00	0,20	10.520,80
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	91.533	183.066	1,47	134.553,51	1,69	154.690,77	0,22	20.137,26
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	13.475	26.950	1,47	19.808,25	1,69	22.772,75	0,22	2.964,50
W-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	15.091	30.182	0,20	3.018,20	0,60	9.054,60	0,40	6.036,40
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.468	12.936	0,20	1.293,60	0,60	3.880,80	0,40	2.587,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	162.857	325.714	1,46	237.771,22	1,69	275.228,33	0,23	37.457,11
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.384	42.768	1,46	31.220,64	1,69	36.138,96	0,23	4.918,32
X-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	40.697	81.394	0,50	20.348,50	0,80	32.557,60	0,30	12.209,10
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.095	132.190	0,50	33.047,50	0,80	52.876,00	0,30	19.828,50
Summary / Ukupno (USD)					**80.679.702**		**62.573.306,66**		**67.348.838,93**		**4.775.532,27**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 02.07.2020.

Горан С. Тешевић
дипл. инж. грађ.
лиценца број 441М04323

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 02.07.2020.

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO**										
A-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Detection and reinforcement of foundation / Ispitivanje i ojačanje temelja	set / kpl.	1	52.059	52.059	0,80	41.647,20	0,90	46.853,10	0,10	5.205,90
2	Detection and reinforcement of grounding grid / Ispitivanje i popravka uzemljivačke mreže	set / kpl.	1	291.190	291.190	0,60	174.714,00	0,80	232.952,00	0,20	58.238,00
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,30	10.904,70	0,60	21.809,40	0,30	10.904,70
6	Cable laying / Polaganje kablova	set / kpl.	1	213.734	213.734	0,50	106.867,00	0,80	170.987,20	0,30	64.120,20
7	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	5.755	5.755	0,00	0,00	0,40	2.302,00	0,40	2.302,00
8	Ancillary works / Prateći radovi	set / kpl.	1	3.168	3.168	0,00	0,00	0,40	1.267,20	0,40	1.267,20
A-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
4	110kV disconnector motor-operated / 110kV rastavljač na motorni pogon	pcs / kom.	1	24.243	24.243	0,95	23.030,85	1,00	24.243,00	0,05	1.212,15
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,60	7.617,60	0,70	8.887,20	0,10	1.269,60
B	**RECONSTRUCTION OF "Vrbas" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Vrbas" - ELEKTRO DEO**										
B-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Detection and reinforcement of grounding grid / Ispitivanje i popravka uzemljivačke mreže	set / kpl.	1	291.190	291.190	0,60	174.714,00	0,80	232.952,00	0,20	58.238,00
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,30	10.904,70	0,80	29.079,20	0,50	18.174,50
7	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	5.755	5.755	0,00	0,00	0,50	2.877,50	0,50	2.877,50
8	Ancillary works / Prateći radovi	set / kpl.	1	3.168	3.168	0,00	0,00	0,40	1.267,20	0,40	1.267,20

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Traction transformer / Vučni transformator	pcs / kom.	2	532.484	1.064.968	1,90	1.011.719,60	2,00	1.064.968,00	0,10	53.248,40
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0,90	24.125,40	1,00	26.806,00	0,10	2.680,60
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,60	7.617,60	1,00	12.696,00	0,40	5.078,40
C	**RECONSTRUCTION OF "Subotica" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Subotica" - ELEKTRO DEO**										
C-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Detection and reinforcement of foundation / Ispitivanje i ojačanje temelja	set / kpl.	1	52.059	52.059	0,80	41.647,20	0,90	46.853,10	0,10	5.205,90
2	Detection and reinforcement of grounding grid / Ispitivanje i popravka uzemljivačke mreže	set / kpl.	1	291.190	291.190	0,60	174.714,00	0,80	232.952,00	0,20	58.238,00
3	Installation of 110/27.5kV equipment / Instalacija opreme 110/27.5 kV	set / kpl.	1	128.069	128.069	0,60	76.841,40	0,70	89.648,30	0,10	12.806,90
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,30	10.904,70	0,50	18.174,50	0,20	7.269,80
6	Cable laying / Polaganje kablova	set / kpl.	1	213.734	213.734	0,50	106.867,00	0,80	170.987,20	0,30	64.120,20
7	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	5.755	5.755	0,00	0,00	0,50	2.877,50	0,50	2.877,50
8	Ancillary works / Prateći radovi	set / kpl.	1	3.168	3.168	0,00	0,00	0,50	1.584,00	0,50	1.584,00
D	**TSPn " Zmajevo" - ELECTRICAL PART / PSN "Zmajevo" - ELEKTRO DEO**										
D-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,50	3.601,50	0,50	3.601,50
E	**TSPn " Bačka Topola " - ELECTRICAL PART / PSN "Bačka Topola" - ELEKTRO DEO**										
E-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,20	3.634,60	0,80	14.538,40	0,60	10.903,80
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,00	0,00	0,80	3.549,60	0,80	3.549,60
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,00	0,00	0,40	382,40	0,40	382,40
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,20	15.179,80	0,80	60.719,20	0,60	45.539,40

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H	**TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO**										
H-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,00	0,00	0,30	1.331,10	0,30	1.331,10
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,20	191,20	0,50	478,00	0,30	286,80
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,20	15.179,80	0,50	37.949,50	0,30	22.769,70
I	**TSP "Lovćenac" - ELECTRICAL PART / PS "Lovćenac" - ELEKTRO DEO**										
I-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	23.556	23.556	0,00	0,00	0,80	18.844,80	0,80	18.844,80
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,80	5.762,40	0,80	5.762,40
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,00	0,00	0,80	14.538,40	0,80	14.538,40
4	Cable laying / Polaganje kablova	set / kpl.	1	71.885	71.885	0,50	35.942,50	0,80	57.508,00	0,30	21.565,50
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,00	0,00	0,80	3.549,60	0,80	3.549,60
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,00	0,00	0,40	382,40	0,40	382,40
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,20	15.179,80	0,80	60.719,20	0,60	45.539,40
J	**TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO**										
J-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,00	0,00	0,80	14.538,40	0,80	14.538,40
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,20	887,40	0,80	3.549,60	0,60	2.662,20
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,20	191,20	0,60	573,60	0,40	382,40
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,20	15.179,80	0,60	45.539,40	0,40	30.359,60
K	**TSP "Subotica" - ELECTRICAL PART / PS "Subotica" - ELEKTRO DEO**										
K-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,20	1.440,60	0,20	1.440,60
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,00	0,00	0,20	3.634,60	0,20	3.634,60

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,00	0,00	0,20	887,40	0,20	887,40
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,20	15.179,80	0,40	30.359,60	0,20	15.179,80
L	**Operation control center / Operativni kontrolni centar**										
L-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation of equipment / Instalacija opreme	set / kpl.	1	49.657	49.657	0,00	0,00	0,10	4.965,70	0,10	4.965,70
L-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Historical data server / Server arhivskih podataka	pcs / kom.	2	64.900	129.800	1,40	90.860,00	1,50	97.350,00	0,10	6.490,00
2	Configure server / Konfiguracioni server	pcs / kom.	1	59.820	59.820	0,85	50.847,00	0,90	53.838,00	0,05	2.991,00
3	Storage device / Memorijski uređaj	pcs / kom.	1	135.443	135.443	0,85	115.126,55	0,90	121.898,70	0,05	6.772,15
4	Application and communication server / Aplikativni i komunikacioni server	pcs / kom.	2	56.434	112.868	1,40	79.007,60	1,50	84.651,00	0,10	5.643,40
5	Maintenance work station / Radna stanica održavanja	pcs / kom.	1	10.587	10.587	0,85	8.998,95	0,90	9.528,30	0,05	529,35
7	Firewall & IPS intrusion detection adaptive security device / Adaptibilni sigurnosni uređaj za detekciju upada u Фирewалл & ИПС	pcs / kom.	1	73.870	73.870	0,85	62.789,50	0,90	66.483,00	0,05	3.693,50
9	Access layer switch / Svič pristupnog sloja	pcs / kom.	2	18.341	36.682	1,80	33.013,80	1,85	33.930,85	0,05	917,05
12	Column head cabinet / Stojeći orman	pcs / kom.	2	50.159	100.318	1,70	85.270,30	1,80	90.286,20	0,10	5.015,90
14	LCD display and its control device (55inch, 3*4=12 unit) / ЛЦД displej sa kontrolnim uređajem (55 inča, 3h4 = 12 komada)	pcs / kom.	1	259.596	259.596	0,85	220.656,60	0,90	233.636,40	0,05	12.979,80
O	**Remote control unit - Rumenka / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Rumenka**										
O-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,30	38.145,60	0,60	76.291,20	0,30	38.145,60
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,50	2.508,00	0,60	3.009,60	0,10	501,60

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,50	63.490,50	1,60	67.723,20	0,10	4.232,70
P	**Remote control unit - Kisač / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Kisač**										
P-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,20	2.973,40	0,50	7.433,50	0,30	4.460,10
R	**Remote control unit - Zmajevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Zmajevo**										
R-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,30	4.460,10	0,50	7.433,50	0,20	2.973,40
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,30	38.145,60	0,50	63.576,00	0,20	25.430,40
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,50	2.508,00	0,60	3.009,60	0,10	501,60
S	**Remote control unit - Vrbas Nova / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Vrbas Nova**										
S-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,40	50.860,80	0,80	101.721,60	0,40	50.860,80
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,30	1.504,80	0,80	4.012,80	0,50	2.508,00
S-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,60	67.723,20	2,00	84.654,00	0,40	16.930,80
T	**Remote control unit - Vrbas (existing) / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Vrbas (postojeća)**										
T-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,80	17.348,00	0,80	17.348,00

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,00	0,00	0,60	4.459,80	0,60	4.459,80
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,00	0,00	0,80	75.120,80	0,80	75.120,80
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,80	4.012,80	0,80	4.012,80
T-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0,85	35.977,95	1,00	42.327,00	0,15	6.349,05
U	**Remote control unit - Vrbas ETS / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - EVP Vrbas**										
U-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,80	17.348,00	0,80	17.348,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,00	0,00	0,60	4.459,80	0,60	4.459,80
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,40	336,80	0,80	673,60	0,40	336,80
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,00	0,00	0,80	75.120,80	0,80	75.120,80
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,80	4.012,80	0,80	4.012,80
U-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0,85	35.977,95	1,00	42.327,00	0,15	6.349,05
V	**Remote control unit - Lovćenac-Mali Iđoš / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Lovćenac - Mali Iđoš**										
V-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,80	17.348,00	0,80	17.348,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,00	0,00	0,60	8.920,20	0,60	8.920,20

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,40	336,80	0,80	673,60	0,40	336,80
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,00	0,00	0,80	95.033,60	0,80	95.033,60
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,80	4.012,80	0,80	4.012,80
V-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,50	63.490,50	2,00	84.654,00	0,50	21.163,50
W	**Remote control unit - Bačka Topola / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Bačka Topola**										
W-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,80	17.348,00	0,80	17.348,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,00	0,00	0,60	8.920,20	0,60	8.920,20
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,40	336,80	0,80	673,60	0,40	336,80
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,00	0,00	0,80	101.721,60	0,80	101.721,60
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,80	4.012,80	0,80	4.012,80
W-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,50	63.490,50	2,00	84.654,00	0,50	21.163,50
X	**Remote control unit -Žednik / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Žednik**										
X-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,80	17.348,00	0,80	17.348,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,00	0,00	0,60	8.920,20	0,60	8.920,20
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,40	336,80	0,80	673,60	0,40	336,80